

6980 Sierra Center Parkway, Suite 90
 Reno, NV 89511

May 31, 2016
 Revision: 1
 File: 1009

Mr. Chris Benna
RILITE AGGREGATES
 3025 Mill Street
 Reno, NV 89502

RE: Rilite Pit - Class C Backfill (¾-Inch Drain Rock)

Dear Mr. Benna:

Per your request, we have performed testing on the Class C Backfill delivered to our laboratory on May 23rd and May 27th. Test results in comparison with local standard specifications are as follows:

Sieve Size Analysis (ASTM C136/C117)		
U.S. Standard Sieve Size	Percent By Weight Passing	
	Rilite Pit	Local Standard Specification*
1 Inch	100	100
¾ Inch	100	90 - 100
½ Inch	69	-
¾ Inch	32	10 - 55
No. 4	4	0 - 10
No. 8	3	-
No. 200	1.6	-

Clay Lumps and Friable Particles (ASTM C142)	
Percent of Total Sample	0.5%

Los Angeles Abrasion (ASTM C131)	
Percentage of Wear (500 Revolutions)	Local Standard Specification*
28.8%	37% Maximum

*Standard Specifications for Public Works Construction (Washoe County, Sparks, Reno, Carson City and Douglas County), 2012.

We appreciate this opportunity to provide our laboratory testing services. If you have any questions or require further information, please do not hesitate to contact us.


Sincerely,

CONSTRUCTION MATERIALS ENGINEERS, INC.



Steven L. Vineis
 Laboratory Manager
 svineis@cmenv.com
 Direct: 775-737-7568
 Mobile: 775-772-9921

Roger O. Corkill Jr., PE
 Project Manager
 RE Number 19868
 Expiration Date 12-31-16
 rcorkill@cmenv.com
 Direct: 775-737-7581
 Mobile: 775-722-5067



SLV:ROC:ac:jy
 v:\active\1009\2016\class_c_backfill_rev_1_05-31-16.doc